Reivax Contracting

DATE: 9/18/20

Project Name: Re-bid 2018 & 2019 NJDOT Municipal Aid Funded Grant - George Street Improv

Project Locations: Lambertville, NJ

Prepared By: Roosevelt Rebimbas **START** 10/5/20 **FINISH** 11/6/20

Activity Description	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	Makeup Day 10/9	10/10	10/11	10/12	10/13	10/14	10/15	Makeup Day 10/16	10/17	10/18	10/19	10/20	10/21	10/22	Makeup Day 10/23	10/24	10/25	10/26	10/27	10/28	10/29	Makeup Day 10/30	10/31	11/1	11/2	11/3
2018 & 2019 NJDOT MUNICIPAL AID FUNDED GRANT GEORGE STREET IMPROVEMENTS PROJECT																																					
Construction Signs (On or About Signs)	X																																				
Resident Notices (Start of Construction)	X																																				
Mobilization								X																													
Clearing Site								X																													
Inlet Protection Device								X																													
Breakaway Barricade								X	X	X	X				X	X	X	X																			
Drum								X	X	X	X				X	X	X	X																			
Traffic Cone								X	X	X	X				X	X	X	X																			
Reset Existing Inlet								X	X	X	X																										
Repair Existing Inlet								X	X	X	X																										
Replace Existing Manhole Casting and Cover															X	X																					
Bicycle Safe Grate								X	X	X	X																										
Curb Piece, Eco Type "N"								X	X	X	X																										
Concrete Sidewalk, 4" Thick								X	X	X	X																										
Detectable Warning Surface								X	X	X	X																										
Concrete Vertical Curb, 9"X18"								X	X	X	X																										
Resident Notices (Milling/Paving Work)											X																										
Hot Mix Asphalt Milling, 3" Or Less															X	X																					
Hot Mix Asphalt 9.5m64 Surface Course, 2" Thick																	X	X																			
Hot Mix Asphalt 9.5M64 Leveling Course (If & Where Directed)																	X	X																			
Traffic Markings, Lines, 4"																			X			X															
Traffic Markings, Lines, 6"																			X			X															
Traffic Markings, Lines, 24"																			X			X															
Topsoiling, 4" Thick																							X	X													
Fertilizing and Seeding																							X	X													
Straw Mulching																							X	X													
Cleanup																								X													
Punchlist																									X			X	X	X	X				X	X	
Demobilization																																					